20% COMPONENT OF THE IRA UTILIZATION FOR THE 3rd QUARTER, CY 2016

BY: 5N602 MAGHINDS

DILG RECORDS SECTION ILIGAN CITY RECEIVED DATE 10 127/16

RELEASED UATE

Page 1 of 4 pages

Province, City or Municipality:	ligan City
---------------------------------	------------

	_				6			
Program or		ocation Total Cost Date Completic	Target	Project Status		No. of		
Project	Location		Date Started	Completion	% of	Total Cost Incurred to date	Extensions	Remarks
COLL DELEI CRISCHE			Started	Date	Completion	to date	if any	
SOCIAL DEVELOPMENT								
Loan Amortizations:								
Water Supply Improvement Project (LBP/WB)	Iligan City						-	
- Principal	mgan ony	31,300,000.00	1/12/2016	12/31/2016	74.99%	23,472,417.46		Amortizations for CY 2016 Only
- I intopai		01,000,000.00	11722010	12/01/2010	1,10070	20,112,111.10		
- Interest		17,741,000.00	1/12/2016	12/31/2016	84.07%	14,914,329.26		Amortizations for CY 2016 Only
Various Projects	Iligan City							
	lligan City	3,000,000.00						No implementation yet on the
- Principal		3,000,000.00						3rd quarter of CY 2016
								N : 1 1-0 1 10
- Interest		2,000,000.00		-		-		No implementation yet on the 3rd quarter of CY 2016
Water Supply Improvement Program:								
Electro-Fusion Machine Tools and various								No implementation yet on the
sizes of HDPE Coupler for Repair of HDPE	Iligan City	3,000,000.00	2		-	-	-	3rd quarter of CY 2016
Transmission Pipe Leak		Service Services						
Construction of 500 Im Security fence at				6 7 7 7 7 1			1 200	
Ditucalan Watershed Area & completion							A Y	No implementation yet on the
of Satellite Laboratory Building Phase 4	Brgy. Ditucalan	4,000,000.00				-		3rd quarter of CY 2016
					7			
HDPE Pipe replacement for immediate repair		- 1 D. W. C.						No implementation yet on the
of leakage along Main Transmission Pipe	Iligan City	2,006,013.00	-		-	-		3rd quarter of CY 2016
Electrification & Treatment Facilities to include							N. A.	
Security Perimeter enclosure in ICWS Water	Brgy. Upper							No implementation yet on the
sources Abaga #1 & 2 to include at	Tominobo	4,000,000.00		-	-		-	3rd quarter of CY 2016
Barangay Upper Tominobo, I.C.		W 39						
Rehabilitation and improvement of Tominobo	Brgy.							No implementation yet on the
Water Filling Station and Satellite Office	Tomas Cabili	445,000.00	0.2		-			3rd quarter of CY 2016

## 20% COMPONENT OF THE IRA UTILIZATION FOR THE 3rd QUARTER, CY 2016

Province, C	ity or Mur	nicipality :	lligan	City

Page 2 of 4 pages

Program or				Target	Project Status		No. of	The Barrier State of
Project	Location Total Co	Total Cost	Date Started	Completion Date	% of Completion	Total Cost Incurred to date	Extensions if any	Remarks
Water Treatment Facilities of Abaga Spring Source #1 at Barangay Tominobo, Iligan City	Brgy. Upper Tominobo	600,000.00		-				No implementation yet on the 3rd quarter of CY 2016
Water Leakages Reduction Program	Iligan City	400,000.00		-				No implementation yet on the 3rd quarter of CY 2016
Construction of CECAP Building including purchase of OB-Gyne Equipment, Laboratory supplies & other expenses	Brgy. Pala-o	900,000.00						No implementation yet on the 3rd quarter of CY 2016
ECONOMIC DEVELOPMENT								
Bottom-up-Budgeting (BuB) Program - Counterpart Fund	Iligan City	20,000,000.00	-	-	-	-	•	No implementation yet on the 3rd quarter of CY 2016
Bamboo Nursery/Plantation	Iligan City	500,000.00		-	-			No implementation yet on the 3rd quarter of CY 2016
Mangrove Reforestation Program	Iligan City	100,000.00		-	-	-	-	No implementation yet on the 3rd quarter of CY 2016
PRDP Counterpart Fund	Iligan City	7,009,000.00			-	-	-	No implementation yet on the 3rd quarter of CY 2016
Rehabilitation/Improvement of Cultural Heritage Anahaw Amphitheater Multi-Purpose Building at Buhanginan Hill	Brgy. Pala-o	3,000,000.00	upon approval of PO/delivery of materials	150 working days	-	1,136,150.34		PR for the materials needed for this project was processed July 16, 2016.
Purchase of land for resettlement & other projects	Iligan City	5,000,000.00	-	-		-		No implementation yet on the 3rd quarter of CY 2016

## 20% COMPONENT OF THE IRA UTILIZATION FOR THE 3rd QUARTER, CY 2016

Province, City or Municipality : \_\_\_\_\_ Iligan City

Page 3 of 4 pages

Program or				Target		ect Status	No. of	The state of the s
Project	Location	Total Cost	Date Started	Completion Date	% of Completion	Total Cost Incurred to date	Extensions if any	Remarks
Local Economic Development Project:  Bamboo. Coco Coir/Coco-based products and other commodities	Iligan City	7,400,000.00		-				No implementation yet on the 3rd quarter of CY 2016
Establishment of livestock Auction Market	Iligan City	1,500,000.00		-		-	-	No implementation yet on the 3rd quarter of CY 2016
Counterpart fund for the CY 2016 Farm-to-Market Road	Iligan City	2,600,000.00		-	-	2,600,000.00		LGU Counterpart Fund to DPWH Lanao Norte 2nd Eng'g. Office
Construction of Pala-o Market (Phase I)	Iligan City	44,000,000.00			-			Realignment from Barangay Development Projects per SB # 1 s. of 2016
NVIRONMENTAL DEVELOPMENT								35 # 13. 012010
Loan Amortizations: Solid Waste Management Project (DBP) - Principal	Iligan City	16,561,721.00	2/2/2016	12/31/2016	75%	12,421,290.60	-	Amortizations for CY 2016 only
- Interest		4,197,279.00	2/2/2016	12/31/2016	78.14%	3,279,910.79		Amortizations for CY 2016 only
IBJT Bagsakan Market and Drainage Sub-Proj. (ADB (DOF-PRMDP)	Iligan City							
- Principal		3,161,324.00	4/21/2016	12/31/2016	48.54%	1,534,623.40	-	Amortizations for CY 2016 only
- Interest		494,676.00	4/21/2016	12/31/2016	59.26%	293,137.64		Amortizations for CY 2016 only
Solid Waste Management Project								No implementation yet on the
Acquisition of Dumptruck	Iligan City	4,000,000.00	-	-	-			3rd quarter of CY 2016.
Closure & Rehabilitation of Barangay Santiago Dumpsite	Iligan City	3,000,000.00						No implementation yet on the 3rd quarter of CY 2016.

## 20% COMPONENT OF THE IRA UTILIZATION FOR THE <u>3rd</u> QUARTER, CY <u>2016</u>

Province.	City or	Municipality:	Iligan City	

Page 4 of 4 pages

Program or Project		Total Cost		Target		ect Status	No. of	Remarks
	Location		Date Started	Completion Date	% of Completion	Total Cost Incurred to date	Extensions if any	
Purchase of Backhoe for MRF	Iligan City	8,000,000.00		-			-	No implementation yet on the 3rd quarter of CY 2016.
Purchase and installation of liner for Sanitary Landfill	Iligan City	1,400,000.00		-	-	-		No implementation yet on the 3rd quarter of CY 2016.
TOTAL (CY 2016 20% Development Fund)		201,316,013.00				59,651,859.49		
SUPPLEMENTAL BUDGET NO. 1 S. OF 2016								
SOCIAL DEVELOPMENT								
Completion of Drug Rehabilitation Center	Brgy. Abuno	4,174,198.00				-		No implementation yet on the 3rd quarter of CY 2016.
ECONOMIC DEVELOPMENT								
Construction of Pala-o Market (Phase I)	Brgy. Pala-o	15,000,000.00	-		1100			No implementation yet on the 3rd guarter of CY 2016.
TOTAL (SUPPLEMENTAL BUDGET NO. 1)		19,174,198.00						
GRAND TOTAL		220,490,211.00				59,651,859.49		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

HOSPICIO A. PARAGOSO Budget Officer IV Acting City Budget Officer JEMAR L. VERA CRUZ Acting City Mayor