

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
2ND QUARTER, CY 2021

Province, City or Municipality: Iligan CityPage 1 of 13 pages

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions if any | Remarks |
|--|--------------|----------------|--------------|------------------------|-----------------|-----------------------------|--------------------------|--|
| | | | | | % of Completion | Total Cost Incurred to date | | |
| <u>SOCIAL DEVELOPMENT</u> | | | | | | | | |
| <i>Loan Amortization:</i> Water Supply Expansion Project (LBP) | Iligan City | | | | | | | |
| - Principal | | 31,578,898.00 | Jan. 2021 | Dec. 2021 | 77.46% | 24,460,933.98 | | Amortizations for CY 2021 only |
| - Interest | | 13,421,102.00 | Jan. 2021 | Dec. 2021 | 39.54% | 5,307,117.13 | | Amortizations for CY 2021 only |
| Purchase of COVID-19 Vaccine/Medicine | Iligan City | 100,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Construction of Multi-purpose Hall for the SK | Iligan City | 3,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| <i>Economic Enterprise:</i> Construction of Ground Tank for Slaughterhouse Water Supply to include Water Pump and Supply Pipes | Iligan City | 1,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| <i>Barangay Development Program/Projects:</i> Water Supply System for Sitio Anas and Fatima, Brgy. Abuno, Iligan City | Brgy. Abuno | 2,100,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Construction of Multi-purpose Hall for Senior Citizens, Brgy. Buruun, Iligan City | Brgy. Buruun | 1,500,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
2ND QUARTER, CY 2021

Province, City or Municipality: Iligan CityPage 2 of 13 pages

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions if any | Remarks |
|--|--------------------|--------------|--------------|------------------------|-----------------|-----------------------------|--------------------------|--|
| | | | | | % of Completion | Total Cost Incurred to date | | |
| Construction of Multi-purpose Hall for Senior Citizens in Brgy. Ditucalan, Iligan City | Brgy. Ditucalan | 1,500,000.00 | - | - | - | 1,500,000.00 | | transferred to barangay account per OBR# 101-2021-06-01 dated June 1, 2021 |
| Construction of Multi-purpose Hall for Senior Citizen, Brgy. Kiwalan, Iligan City | Brgy. Kiwalan | 1,500,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Construction of Water Reservoir and Communal Water System Project at Purok 9A Country Hills, Brgy. Luinab | Brgy. Luinab | 1,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Construction of Water Reservoir and Piping System at GMA Kapuso Village Phase I, Purok 21, Brgy. Mandulog, Iligan City | Brgy. Mandulog | 2,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Construction of Multi-purpose Hall for Senior Citizens Building in Ma. Cristina, Iligan City | Brgy. Ma. Cristina | 1,500,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Construction of Multi-purpose Hall for Senior Citizens in Brgy. San Miquel, I.C. | Brgy. San Miquel | 1,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Construction of Multi-purpose Hall for Senior Citizens and PWD in Brgy. San Roque, Iligan City | Brgy. San Roque | 1,500,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Construction of Brgy. Gymnasium Concrete Bleachers, Brgy. Tipanoy, Iligan City | Brgy. Tipanoy | 2,503,243.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
2ND QUARTER, CY 2021

Province, City or Municipality: Iligan CityPage 3 of 13 pages

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions if any | Remarks |
|---|----------------------|-----------------------|--------------|------------------------|-----------------|-----------------------------|--------------------------|--|
| | | | | | % of Completion | Total Cost Incurred to date | | |
| Water System Project at Landless (Puroks 16-22) Brgy. Tipanoy, Iligan City | Brgy. Tipanoy | 2,750,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Improvement of Multipurpose Hall in Brgy. Ubaldo Laya, Iligan City | Brgy. Ubaldo Laya | 1,186,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Rehabilitation/Improvement of Multipurpose Building at Purok Mabination, Brgy. Ubaldo Laya, Iligan City | Brgy. Ubaldo Laya | 1,500,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Construction of Multipurpose Hall for Senior Citizens in Caritas, Brgy. Upper Tominobo, I.C. | Brgy. Upper Tominobo | 500,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Purchase of lot for Health Center, Brgy. Villaverde, Iligan City | Brgy. Villaverde | 3,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Rehabilitation and Improvement of Multipurpose Building, Brgy. Villaverde, Iligan City | Brgy. Villaverde | 2,500,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Total Social Development | | 176,539,243.00 | - | - | - | 31,268,051.11 | | |
| <u>ECONOMIC DEVELOPMENT</u> | | | | | | | | |
| Purchase of Heavy Equipment | Iligan City | 60,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
2ND QUARTER, CY 2021

Province, City or Municipality: Iligan CityPage 4 of 13 pages

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions if any | Remarks |
|--|---------------------|--------------|--------------|------------------------|-----------------|-----------------------------|--------------------------|--|
| | | | | | % of Completion | Total Cost Incurred to date | | |
| Repair/Rehabilitation of Kalubihan/Del Carmen Avenue Road, Brgy. Del Carmen | Barangay Del Carmen | 7,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Concreting of Road with Side Drainage from City Hall to 542, Palao | Barangay Palao | 3,500,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Economic Enterprise: Construction of Multilevel Concrete Niches at Palao, Public Cemetery, Iligan City | Barangay Palao | 1,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Barangay Development Program/Projects: Concreting of Road at Sitio Anas, Brgy. Abuno, Iligan City | Brgy. Abuno | 3,300,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Improvement of Road and Drainage System, Brgy. Acmac, Iligan City | Brgy. Acmac | 1,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Concreting of Road 1 at Zone 9, Brgy. Bagong Silang, Iligan City | Brgy. Bagong Silang | 1,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Concreting of Road 2 at Zone 9, Brgy. Bagong Silang, Iligan City | Brgy. Bagong Silang | 1,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Concreting of Road at Severino Elementary School, Tag-ibo, Brgy. Dalipuga, I.C. | Brgy. Dalipuga | 1,050,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
2ND QUARTER, CY 2021

Province, City or Municipality: Iligan CityPage 5 of 13 pages

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions if any | Remarks |
|--|------------------|--------------|--------------|------------------------|-----------------|-----------------------------|--------------------------|--|
| | | | | | % of Completion | Total Cost Incurred to date | | |
| Concreting of Road at Purok 4, Brgy. Del Carmen, Iligan City | Brgy. Del Carmen | 2,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Reblocking of Damaged Concrete Pavement along Andrada Avenue/Manggas Road, Brgy. Del Carmen, Iligan City | Brgy. Del Carmen | 310,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Concreting of Tourism Road the adjacent Road at Tinago Mountain Resort, Brgy. Ditucalan, Iligan City | Brgy. Ditucalan | 3,500,000.00 | - | - | - | 3,500,000.00 | | transferred to barangay account per OBR# 101-2021-06-02 dated June 1, 2021 |
| Opening of Farm to Market Road at Barumbas, Brgy. Dulag, Iligan City | Brgy. Dulag | 1,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Concreting of Farm to Market Road at Zone 8, Sitio Bacuitana, Brgy. Hindang, Iligan City | Brgy. Hindang | 2,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Concreting of Farm to Market Road, Brgy. Kalilangan, Iligan City | Brgy. Kalilangan | 1,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Opening of Road to Sitio Gutom, Brgy. Lanipao, Iligan City | Brgy. Lanipao | 1,000,000.00 | - | - | - | 1,000,000.00 | | transferred to barangay account per OBR# 101-2021-05-03 dated May 20, 2021 |
| Concreting of Farm to Market Road at Purok 2, Brgy. Lanipao, Iligan City | Brgy. Lanipao | 1,000,000.00 | - | - | - | 1,000,000.00 | | transferred to barangay account per OBR# 101-2021-05-03 dated May 20, 2021 |

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
2ND QUARTER, CY 2021

Province, City or Municipality: Iligan CityPage 6 of 13 pages

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions if any | Remarks |
|--|-------------------|--------------|--------------|------------------------|-----------------|-----------------------------|--------------------------|--|
| | | | | | % of Completion | Total Cost Incurred to date | | |
| Concreting of Farm to Market Road to Sitio Libona, Brgy. Lanipao, Iligan City | Brgy. Lanipao | 3,000,000.00 | - | - | - | 3,000,000.00 | | transferred to barangay account per OBR# 101-2021-05-03 dated May 20, 2021 |
| Road Concreting Near Mosque, Brgy. Luinab, I.C. | Brgy. Luinab | 2,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Concreting of Road and Drainage at Purok San Jose, Brgy. Mahayahay, Iligan City | Brgy. Mahayahay | 2,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Concreting of Road and Drainage at Purok Masidlakon to San Jose, Brgy. Mahayahay, Iligan City | Brgy. Mahayahay | 1,500,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Concreting/Rehabilitation of FMR Road from Sitio Loklok Caribao-Pinatagan-Kapisahan, Brgy. Mainit, Iligan City | Brgy. Mainit | 2,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Road Concreting from Merto to Covenant, Pk 14, Brgy. Palao, Iligan City | Brgy. Palao | 1,800,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Road Concreting at 13th Street, Pk 14, Brgy. Palao, Iligan City | Brgy. Palao | 2,750,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Reblocking of Damaged Concrete Pavement, Seminary Drive, Brgy. Palao, I.C. | Brgy. Palao | 310,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Concreting of FMR, Brgy. Panoroganan, Iligan City | Brgy. Panoroganan | 900,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
2ND QUARTER, CY 2021

Province, City or Municipality: Iligan CityPage 7 of 13 pages

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions if any | Remarks |
|--|------------------|--------------|--------------|------------------------|-----------------|-----------------------------|--------------------------|--|
| | | | | | % of Completion | Total Cost Incurred to date | | |
| Repair of Pigtuliran Hanging Bridge at Purok 3, Brgy. Pugaan | Brgy. Pugaan | 500,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Repair of Hanging Bridge at Purok 1-A, Brgy. Pugaan | Brgy. Pugaan | 500,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Concreting of FMR Pigtuliran Hanging Bridge at Purok 5 Tinongos to Purok 2-C, Brgy. Pugaan | Brgy. Pugaan | 2,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Concreting of Road and side Drainage along Jamille St., Brgy. San Miguel, I.C. | Brgy. San Miguel | 3,366,551.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Concreting of Road leading to Old Dumpsite, Brgy. Santiago, Iligan City | Brgy. Santiago | 1,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Concreting of Road to Purok 1, Brgy. Sta. Elena, Iligan City | Brgy. Sta. Elena | 740,000.00 | - | - | - | 740,000.00 | | transferred to barangay account per OBR# 101-2021-05-01 dated May 14, 2021 |
| Concreting of Road to Purok 5, Brgy. Sta. Elena, Iligan City | Brgy. Sta. Elena | 1,000,000.00 | - | - | - | 1,000,000.00 | | transferred to barangay account per OBR# 101-2021-05-01 dated May 14, 2021 |
| Concreting of Road at Zone Cancer, Brgy. Suarez, Iligan City | Brgy. Suarez | 2,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Concreting of Road at Purok 11-B, Brgy. Tambacan, Iligan City | Brgy. Tambacan | 800,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
2ND QUARTER, CY 2021

Province, City or Municipality: Iligan CityPage 8 of 13 pages

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions if any | Remarks |
|---|--------------------|--------------|--------------|------------------------|-----------------|-----------------------------|--------------------------|---|
| | | | | | % of Completion | Total Cost Incurred to date | | |
| Improvement of Boulevard at Purok 8, Brgy. Tibanga, Iligan City | Brgy. Tibanga | 3,000,000.00 | - | - | - | 2,999,500.00 | | transferred to barangay account per OBR# 101-2021-05-02 dated May 14, 2021 |
| Road Concreting at Puroks 16-22 (Landless) Brgy. Tipanoy, Iligan City | Brgy. Tipanoy | 1,500,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Concreting of FMR Road at Purok 1A to Purok 1B, Pindugangan, Brgy. Tipanoy, Iligan City | Brgy. Tipanoy | 1,500,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Concreting of Road and Drainage Canal at Purok 18, Brgy. Tomas Cabili, I.C. | Brgy. Tomas Cabili | 800,000.00 | - | - | - | 800,000.00 | | transferred to barangay account per OBR# 101-2021-06-04 dated June 17, 2021 |
| Widening of Concrete Road at Purok 20 & 21, Brgy. Tomas Cabili, I.C. | Brgy. Tomas Cabili | 2,000,000.00 | - | - | - | 2,000,000.00 | | transferred to barangay account per OBR# 101-2021-06-04 dated June 17, 2021 |
| Road Concreting Projects and Construction of Drainage, Brgy. Tubod, Iligan City a. Carbide Village to Lluch Compound | Brgy. Tubod | 2,230,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| b. Novell II | Brgy. Tubod | 1,600,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Road Concreting at Pittsburg Street, Brgy. Tubod, Iligan City | Brgy. Tubod | 500,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
2ND QUARTER, CY 2021

Province, City or Municipality: Iligan CityPage 9 of 13 pages

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions if any | Remarks |
|---|------------------------------|-----------------------|--------------|------------------------|-----------------|-----------------------------|--------------------------|--|
| | | | | | % of Completion | Total Cost Incurred to date | | |
| Concreting of Road Oxford Street (60mts), Brgy. Tubod, Iligan City | Brgy. Tubod | 700,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Concreting of Farm to Market Road, Brgy. Upper Hinaplanon, Iligan City | Brgy. Upper Upper Hinaplanon | 1,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Total Economic Development | | 133,656,551.00 | - | - | - | 16,039,500.00 | | |
| <u>ENVIRONMENTAL MANAGEMENT</u> | | | | | | | | |
| <i>Economic Enterprise:</i> Construction of Comfort Rooms, Stalls at the Auction Market Slaughterhouse Compound, Merila, Brgy. Ubaldo Laya, Iligan City | Barangay Ubaldo Laya | 1,200,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| <i>Barangay Development Program/Projects:</i> Purchase of Mini Dump Truck, Brgy. Bonbonon, I.C. | Brgy. Bonbonon | 900,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Purchase of Mini Dump Truck, Brgy. Bunawan, I.C. | Brgy. Bunawan | 900,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Purchase of Mini Dump Truck, Brgy. Digkilaan, I.C. | Brgy. Digkilaan | 900,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Purchase of Mini Dump Truck, Brgy. Dulag, I.C. | Brgy. Dulag | 900,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Purchase of Mini Dump Truck, Brgy. Hinaplanon, I.C. | Brgy. Hinaplanon | 900,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
2ND QUARTER, CY 2021

Province, City or Municipality: Iligan CityPage 10 of 13 pages

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions if any | Remarks |
|---|---------------------|--------------|--------------|------------------------|-----------------|-----------------------------|--------------------------|--|
| | | | | | % of Completion | Total Cost Incurred to date | | |
| Purchase of Mini Dump Truck, Brgy. Kabacsanan, I.C. | Brgy. Kabacsanan | 900,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Purchase of Mini Dump Truck, Brgy. Kalilangan, I.C. | Brgy. Kalilangan | 900,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Construction of Drainage Canal (Open Canal), Brgy. Kiwalan, Iligan City | Brgy. Kiwalan | 1,500,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Improvement of Drainage System at Purok 3 & Purok 4, Brgy. Luinab, Iligan City | Brgy. Luinab | 1,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Purchase of Mini Dump Truck, Brgy. Panoroganan, I.C. | Brgy. Panoroganan | 900,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Purchase of Mini Dump Truck, Brgy. Rogongon, I.C. | Brgy. Rogongon | 900,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Repair and improvement of Drainage at Purok 10-A, Brgy. Saray | Brgy. Saray-Tibanga | 454,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Purchase of Mini Dump Truck, Brgy. Sta. Filomena, I.C. | Brgy. Sta. Filomena | 900,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Proposed Drainage Canal with cover at Zone 1 Kalayaan, Brgy. Sto. Rosario, I.C. | Brgy. Sto. Rosario | 1,000,000.00 | - | - | - | 1,000,000.00 | | transferred to barangay account per OBR# 101-2021-06-03 dated June 1, 2021 |
| Proposed Drainage Canal with cover at Zone 2, Brgy. Sto. Rosario, I.C. | Brgy. Sto. Rosario | 2,000,000.00 | - | - | - | 2,000,000.00 | | transferred to barangay account per OBR# 101-2021-06-03 dated June 1, 2021 |

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
2ND QUARTER, CY 2021

Province, City or Municipality: Iligan City

Page 11 of 13 pages

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions if any | Remarks |
|---|--------------------|-----------------------|--------------|------------------------|-----------------|-----------------------------|--------------------------|---|
| | | | | | % of Completion | Total Cost Incurred to date | | |
| Purchase of Mini Dump Truck for Brgy. Tibanga, Iligan City (Garbage Collection) | Brgy. Tibanga | 900,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Construction of Drainage System at Purok 13 & 14, Brgy. Tibanga, Iligan City | Brgy. Tibanga | 2,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Riprapping at Purok 21, Scions, Brgy. Tomas Cabili, I.C. | Brgy. Tomas Cabili | 1,000,000.00 | - | - | - | 1,000,000.00 | | transferred to barangay account per OBR# 101-2021-06-04 dated June 17, 2021 |
| Total Environmental Management | | 20,054,000.00 | - | - | - | 4,000,000.00 | | |
| Total (2021 20% DEVELOPMENT) | | 330,249,794.00 | - | - | - | 51,307,551.11 | | |
| <u>SUPPLEMENTAL BUDGET NO. 1, CY 2021</u> | | | | | | | | |
| <u>SOCIAL DEVELOPMENT</u> | | | | | | | | |
| Construction of Brgy. Health Center for Brgy. San Miguel, Iligan City | Brgy. San Miguel | 4,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Additional appropriation for Acquisition of lot for the use for Brgy. Health Center and Brgy. Multipurpose Gymnasium, Villaverde, Iligan City | Brgy. Villaverde | 7,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
2ND QUARTER, CY 2021

Province, City or Municipality: Iligan CityPage 12 of 13 pages

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions if any | Remarks |
|---|---------------------------|----------------------|--------------|------------------------|-----------------|-----------------------------|--------------------------|--|
| | | | | | % of Completion | Total Cost Incurred to date | | |
| Water System Project at Purok 8-10, Brgy. Lanipao, Iligan City | Brgy. Lanipao | 1,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Total Social Development - SB# 1 | | 12,000,000.00 | - | - | - | - | | |
| <u>ECONOMIC DEVELOPMENT</u> | | | | | | | | |
| Concreting of Road beside Dra. Yañez Residence Balite Drive, Brgy. Santiago, Iligan City | Brgy. Santiago | 2,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Concreting of Road at Permites Compound, Brgy. San Miguel, Iligan City | Brgy. San Miguel | 2,500,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Concreting of Road at Purok 9 GK Tag-ibo, Brgy. Dalipuga, Iligan City | Brgy. Dalipuga | 1,500,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Concreting of Brgy. Dalipuga to Brgy. Bunawan FMR, Brgy. Dalipuga to Bunawan, Iligan City (DA City's Counterpart) | Brgys. Dalipuga & Bunawan | 1,000,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Concreting of Road, Sitio Teves-Isla Verde, Brgy. Abuno, Iligan City | Brgy. Abuno | 4,201,226.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |


UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
2ND QUARTER, CY 2021

Province, City or Municipality: Iligan City

Page 13 of 13 pages

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions if any | Remarks |
|---|----------|-----------------------|--------------|------------------------|-----------------|-----------------------------|--------------------------|--|
| | | | | | % of Completion | Total Cost Incurred to date | | |
| Construction of Wheel Bath Building at Entrance and Exit Gates of Slaughterhouse Compound | | 500,000.00 | - | - | - | - | | No obligation incurred on the 2nd Quarter of CY 2021 |
| Total Economic Development - SB# 1 | | 11,701,226.00 | - | - | - | - | | |
| Total (2021 20% DEVELOPMENT - SB# 1) | | 23,701,226.00 | - | - | - | - | | |
| Grand - Total (2021 20% DEVELOPMENT) | | 353,951,020.00 | - | - | - | 51,307,551.11 | | |

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


VIRGINIA O. NOLASCO
 Budget Officer IV
 OIC - City Budget Office




CELSO G. REGENCIA
 City Mayor